

**2021 BOND PROGRAM
CONSTRUCTION UPDATE**

**GALESBURG-AUGUSTA COMMUNITY SCHOOLS
HIGH SCHOOL MULTI-PURPOSE ADDITION &
WEIGHTROOM**

11/30/2023



MULTI-PURPOSE OVERVIEW



Multi-Purpose North Masonry Wall



- North Masonry Wall 80% Complete. Finish Week of 12/11/23

Robotics Room



- West Robotics Wall Complete. North Wall complete week of 12/11/23

WEIGHT ROOM PROGRESS



- Flooring and Base Complete.
- Move in Equipment next week.
- Install New speakers next week.
- Electrical Inspection Passed.

TWO WEEK LOOK AHEAD



Multi-Purpose

- ▶ Complete Masonry 12/15/23
- ▶ Structural Steel Beginning 12/18/23
- ▶ Installing Metal Panel Supports Week of 12/4/23
- ▶ Spray Foam Robotics Building Week of 12/11/23

Weight Room

- ▶ Final Paint Touch-Ups Week of 12/4/23
- ▶ Hanging Mirrors and Moving In Equipment Week of 12/4/23
- ▶ Install Speakers/ AV Cabinet In May 2024