



**Date: February 9, 2024**

**Geneva Area CSD Board Office Addition to Media Center Project Update**

1. All drywall has been hung and drywall finishing has been completed.
2. All overhead MEP rough-ins and ceiling grid installation has been completed.
3. Air handler unit installation has been installed along with the fire suppression system. The fire suppression system has also been hydro-tested.
4. Primer and first coat of paint is currently underway.
5. All technology cabling is currently in process.
6. Brick veneer washing and cleanup is currently underway.
7. Additional work within the upcoming weeks is to begin installation of casework, wall devices (receptacles and switching), ceiling devices (lights, fire alarm devices, diffusers and sprinkler heads), water heater and plumbing fixtures.
8. Interior flooring, doors and door hardware installation is also scheduled to begin in the upcoming weeks.
9. Beginning sitework for sanitary sewer piping, underground detention and remaining storm piping/structure installation.



## Progress Photos

### Painting Underway



### Doorframe Installation

