



Date: January 16, 2024

Geneva Area CSD Board Office Addition to Media Center Project Update

1. Exterior windows are installed and brick veneer has been completed.
2. In wall rough-ins and related inspections are complete. Interior metal stud framing is nearly complete with only a few items and areas left to frame.
3. Overhead MEP (Mechanical, Electrical & Plumbing) rough-ins continue to be installed, along with interior in wall insulation and drywall installation.
4. Additional upcoming work to be continued, and completed within the upcoming weeks are interior metal stud framing, installation of insulation and hanging of drywall. Drywall finishing and overhead MEP rough-ins are also anticipated to be completed. Once drywall is finished, painting of the interior and pulling of wires will begin.



Progress Photos

Brick Veneer



Brick Veneer





Window Installation



Interior Drywall Underway

