



**Date: October 17, 2023**

**Geneva Area CSD Board Office Addition to Media Center Project Update**

1. Sitework has commenced and the building pad has been developed.
2. Foundation benchmark points have been set. Concrete footings have been completed and masonry block is starting to be installed.
3. Underground plumbing and pouring of concrete slab scheduled to be completed within the next few weeks.
4. Structural Steel is scheduled to start November 1<sup>st</sup>.
5. Phased Building permit, Zoning and Plumbing permits have been approved.

**Progress Photos**

**Site Work**





## Sitework



## Footings and Masonry Block

