

Schenectady City School District

Board of Education Update March 20. 2024 Facilities RoadMap

ENGAGE • IMAGINE • INSPIRE



BOE Presentation Agenda

March 20, 2024

Revitalization Plan Overview
 Early Phase Projects
 SCSD Revitalization Plan 2030
 District Wide Developments
 Other Project Updates








Schenectady City School District

#Schenectady Rising

Reopening, rebuilding and reigniting Schenectady City Schools with a commitment and dedication to **excellence in teaching and learning**, **equity**, **engagement and efficiency**.

SCSD Revitalization Plan 2030 Overview





design group

2. Early Phase Projects

Completed Projects:

Paige Elementary School – Abate Confined Space Hamilton Elementary School – Parapet Capstone Replacements

Active Projects:

Schenectady High School – Multiuse Outdoor Courts Mont Pleasant Middle School – Track & Field

Jacobs | K LECHASE





Early Phase Projects - Completed

Paige Elementary School – Abate Confined Space

- Crawlspace Abatement Work:
 - Completed: August 2023
- Concrete Flowable Fill
 - Completed: December 28, 2023
- Remaining General Construction, Mechanical, Electrical Work:
 - Projected to be completed as part of Capital Project (if required).

Hamilton Elementary School – Parapet Capstones Replacement(s)

Completed: December 19, 2023







Early Phase Projects Schenectady High School – Multiuse Outdoor Courts





SEEL design group SCHENECTADY HIGH SCHOOL TENNIS COURT IMPROVEMENTS - OPTION 6 FEBRUARY 8, 2022







 \bigcirc

design group

design group

Early Phase Projects Schenectady High School – Multiuse Outdoor Courts







Early Phase Projects

Schenectady High School – Multiuse Outdoor Courts

Projected Completion: July 2024



 \mathbf{S}







SCHENECTADY ATHLETICS

design group

Early Phase Projects Mont Pleasant Middle – Track & Field Project



MONT PLEASANT MIDDLE SCHOOL TRACK AND FIELD IMPROVEMENTS - CONCEPT PLAN JANUARY 4TH, 2023







design group

Early Phase Projects Mont Pleasant Middle – Track & Field Project







Early Phase Projects

Mont Pleasant Middle – Track & Field Project

Projected Completion: September 2024









3. SCSD Revitalization Plan 2030

HIGH SCHOOL SEQUENCE

PHASE 1A: FRESHMAN LEADERSHIP ACADEMY STEINMETZ CAMPUS PHASE 2A: SCHENECTADY HIGH SCHOOL – Core Area Renovations

ELEMENTARY SCHOOL SEQUENCE

PHASE 1B: VAN CORLAER ELEMENTARY SCHOOL

PHASE 2B: WC KEANE ELEMENTARY – Renovation & Addition PHASE 2C: MONT PLEASANT MIDDLE SCHOOL – Commissary Kitchen







SCSD Revitalization Plan 2030

PHASE 2A: SCHENECTADY HIGH SCHOOL – Core Area Renovations

PHASE 2B: WC KEANE ELEMENTARY – Renovation & Addition


<mark>PHASE 2C:</mark> MONT PLEASANT MIDDLE SCHOOL – Commissary Kitchen

SEI DESIGN: Providing Conceptual Design Drawings Set to JACOBS for Cost Estimating 4/15/24.





SCSD Revitalization Plan 2030 FRESHMAN LEADERSHIP ACADEMY STEINMETZ CAMPUS (FLASC)








design group

SCSD Revitalization Plan 2030 FRESHMAN LEADERSHIP ACADEMY STEINMETZ (FLA@S)










desian aroup ARCHITECTURE

SCSD Revitalization Plan 2030 PHASE 1A: FRESHMAN LEADERSHIP ACADEMY STEINMETZ CAMPUS (FLASC) Proposed Bid Date: 4/9/24, BOE Approval Date: 4/24/24

HEAVY RENOVATION



Ground Floor Plan



First Floor Plan



Second Floor Plan

Third Floor Plan





Jacobs | KLECHASE




SCSD Revitalization Plan 2030 FRESHMAN LEADERSHIP ACADEMY STEINMETZ (FLA@S)





ARCHITECTURE

SCSD Revitalization Plan 2030 FRESHMAN LEADERSHIP ACADEMY STEINMETZ (FLA@S)



Second Floor Science Rooms Axonometric

Third Floor Science Rooms Axonometric







SCSD Revitalization Plan 2030 VAN CORLAER ELEMENTARY SCHOOL (VCES)

CONTRACTOR STAGING PLAN - VAN CORLEAR ES










HEAVY RENOVATION











Red & Blue Storefront

Frosted Storefront









No Canopy



 \bigcirc

INSPIRE

IMAGINE

ENGAGE

 \bigcirc







Canopy











<u>Cafeteria</u>



 \bigcirc

INSPIRE

IMAGINE



















Kindergarten Classroom











4. District Wide Development Projects

MONT PLEASANT MIDDLE SCHOOL – Concession Stand Building/ Secured Vestibule Proposed Bid Date: 3/26/24, BOE Approval Date: 4/10/24

PLEASANT VALLEY ELEMENTARY SCHOOL – Kitchen Upgrades and Addition


Currently in NYSED awaiting Review







District Wide Development Projects MPMS – Concession Stand/Secured Vestibule



Jacobs | K LECHASE



 \bigcirc

INSPIRE

IMAGINE

ENGAGE

 \bigcirc



District Wide Development Projects MPMS – Concession Stand/Secured Vestibule




MPMS Concession Stand







5. Other Project Updates







ARCHITECTURE

- Bids Opened on February 27th •
- Demolition to begin April • Break
- Construction throughout • Summer 2024



3. Other Project Updates a. District-Wide Security

Day Automation has been engaged with the Schenectady City School District since 2021 with the goal of updating and improving district-wide security technology standards. The goal of the projects has been to bring all buildings up to a standard level of security that meets current best practices. This work includes:

- 1. Lockdown systems that automatically alert first responders of a building in lockdown
- 2. Creating a secure building perimeter to control access to buildings and know if any doors are propped open
- 3. Upgrading and expanding building intrusion systems
- 4. Upgrading and expanding coverage of video surveillance systems
- 5. Providing new PA systems at each building to include audio and visual communication capabilities

Building	Standardized Building Lockdown	Automatic 9-1- 1 Notification of Lockdown	Secure Perimeter	New Intrusion	Camera Coverage Upgrades	New PA System
Schenectady HS	Complete	Complete	Complete	Complete	Complete	To Be Done
Mont Pleasant MS	Complete	Complete	Complete	Complete	Complete	To Be Done
Oneida MS	Complete	Complete	Complete	Complete	Complete	To Be Done
Central Park MS	Complete	Complete	Complete	Complete	Complete	To Be Done
Steinmetz (SCLA)	Complete	Complete	Proposal Requested	Proposal Requested	Complete	Proposal Requested
Fulton ES	Complete	Complete	In Progress	In Progress	In Progress	Proposal Requested
Hamilton ES	Complete	Complete	Proposal Requested	Complete	Complete	To Be Done
Howe ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Lincoln ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
MLK ES	Complete	Complete	Proposal Requested	Complete	Complete	To Be Done
Paige ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Pleasant Valley ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Van Corlear ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
W C Keane ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Woodlawn ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Yates ES	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
Zoller ES	Complete	Complete	Proposal Requested	Complete	Proposal Requested	To Be Done
Washington Irving	Complete	Complete	Proposal Requested	Proposal Requested	Proposal Requested	To Be Done
District Office (new)	In Progress	In Progress	Complete	Complete	Complete	To Be Done





Automation

ARCHITECTURE

ARCHITECTURE

6. District Make Ready Projects



Fulton ES Classroom - NEW

District Swing Space School

Fulton Elementary School

Site

 Parking Lot to be resealed and striped

Building General

- 1. Secure Entry Vestibule
- 2. Updated security and intercom systems
- 3. Refinish Terrazzo Floors
- 4. All Classrooms
 - 1. Refinished Floors
 - 2. Painted walls
- 5. MEP Improvements

Gym

- 1. Cleared
- 2. Refinished floor
- 3. Painted walls

Kitchen

1. Painted






design group

6. District Make Ready Projects



Fulton ES Gym/Cafeatorium - Existing




Fulton ES Gym/Cafeatorium - NEW





SCSD Revitalization Plan 2030 Overview





design group

Thank you!

Questions?

ENGAGE • IMAGINE • INSPIRE



Jacobs | KLECHASE