

High school masonry is complete, structural steel erection to be completed by the end of the week, and exterior stud installation has started. Elementary school addition CMU installation and steel erection is in progress.



High School CMU complete; structural steel and exterior stud installation in progress. (December 8, 2023)



Interior stud installation in progress. (December 4, 2023)



View of storm shelter from above (December 8, 2023)





*High School exterior stud and blocking installation in progress (December 8, 2023)*



*Concrete at new parking lot in progress (December 8, 2023)*





Concrete pads complete. Steel erection in progress (December 8, 2023)

- Upcoming:
  - High School Addition
    - Sheathing
    - Air barrier
    - Plumbing and electrical rough-in
    - Brick façade
  - Elementary School Addition
    - Exterior framing
    - Sheathing
    - Interior stud installation
    - Plumbing and electrical rough-in